

**London Legacy Development Corporation
Planning Policy Decisions Team**

Meeting date: 11th July 2023

Time: 14:00PM

Venue: Virtual Meeting – MS Teams

Project: Joint Construction Transport Management Group (CTMG) for Hackney Wick and Fish Island (HW&FI) and Queen Elizabeth Olympic Park (QEOP)

Attendees:

Brian Foxton
Rupert Baker
Tricia Bruno
Howard Mackenzie
Gary Marshall
Samard al Badran
Patrick O'Sullivan
Dave Smith
Nick Wakeling
Elizabeth Hayes
Michael Elico
Kristin Panasewicz
Thahiyah Fahmida
Imteyaz Kurrimboccus
Souheb Khan
Michael Barratt
Denis Ganachaud
Peter Ng
Ka-lok Kan
Beach Seakins
Lak Singh
Steve Boulton
Scott McCarthy

Attendees for LLDC:

Tony Tolley
John Walker
Hannah Want
Peter Tudor
Sarita Bhatia
Dan Gordon
Pip Thomas

1. Welcome (TT)
2. Previous actions open / closed since last meeting (All)

Action	Owner	Date to be completed / Progress
Developers to issue <i>site programmes</i> to LLDC, particularly if there are any delays / changes	Developers	
QEOP Walk Around with TfL		

3. Discussion on development sites (All)

HWFI

Erith – 90 Monier Road

- *TT updated site currently on hold*

Taylor Wimpey – Hepscoth Road and Rothbury Road

- *TT updated currently on hold*

HG Construction – Stour Road and Dace Road

- *No one on call*
- *TT updated site finished*

Blue Jay Homes – 1 Beachy Road

- *Road closure to install drainage, on 17th July, expected to last approx. 5 days.*

O’Shea’s – Wickside

- *Piling works continue, approx. 10 concrete waggons a day*
- *2 weekends in October proposed for bridge movements, waiting for approval*
- *TT requested those in charge of gates can ensure hopper is into waste catchment*

Iceland Wharf

- *No one on call*

331 Wick Road – Bloom Developments

- *No one on call*

Murpheys

- *No one on call*

616 Wick Lane

- *Site paused*

LB Hackney

- *BF updated road closures on West/South bound resurfaces*

LB Tower Hamlets

- *Socket for enforcement camera being installed*

TfL

- No Major Updates

Events – PT

- UK Black Pride - Sunday 20th Aug, road closure clash with West Ham match
-

AOB

- TT raised about complaint of smells from contaminated land. A reminder to contractors to be reactive on complaints with smells, and engage with local community of potential impact.

QEOP

Stace – DD

- Handover expected end of July for Carpenters Road
- Road C, tie in with bridge on 18th Aug
-

Eastbank

- Hoarding on F10 bridge to be removed within next fortnight
- Crane being taken down on 29th July

Eastwick Phase 2

Waterdon Road

- Deep excavation works down to 9m are required for sewage and mains water connections along Waterdon Road
- LJ raised that deliveries have ramped up for V&A, and this will likely impact them.
- Here East shuttle bus likely to be affected.

Here East and V&A – NW

- No one on call from V&A
- LJ updated on cycle lane works, drainage cleaning occurring
- Planters and boulders to be placed

LLDC Projects (Resurfacing/HVM)

- TT updated HVM works continuing, third phase programme expected shortly
- Completion expected mid March 2024
-

LLDC Events – AO'B

- Events raised as above.

Cherry Park – SB and SAB

- Connection point between The Cow and Cherry Park, lane closures and diversions proposed
- Construction site access remains same, and will remain for rest of the year
- Bollards are in place to stop unwanted vehicles
- K-IK requested meeting offline
- Phase 1 aiming to start in approx. 6 weeks.
- MB raised concern with length of crossing diversion.

LLDC Venues - DG

- Aquatics Centre regular galas

- *London Youth Games 1st and 2nd July, and 30th July – 2nd Aug*
- *E Sport games*

Poland House

- *No one on call*

Telford Homes -

- *No one on call*

Carpenters Estate – Populo – MS and MN

- *No one on call*

LB Hackney

- *No updates*

LB Newham –

- *PN updated no major updated, except works discussed in meeting*

AOB

No AOB raised

4. Next Meeting – Date TBC

DRAFT