London Stadium Relocatable Seating

29th June 2017

Feasibility Study Executive Summary

13303-PF-ZZ-XX-RP-S-0002 Revision A

Submitted by Pell Frischmann





REVISION RECORD Report Ref: 13303-PF-ZZ-XX-RP-S-0002. 13303-PF-ZZ-XX-RP-S-0002A - EXECUTIVE SUMMARY							
Rev	Description	Date	Originator	Checked	Approved		
Α	First Issue	29/06/17	s.40	s.40	5.40		

This report is to be regarded as confidential to our Client and it is intended for their use only and may not be assigned. Consequently and in accordance with current practice, any liability to any third party in respect of the whole or any part of its contents is hereby expressly excluded. Before the report or any part of it is reproduced or referred to in any document, circular or statement and before its contents or the contents of any part of it are disclosed orally to any third party, our written approval as to the form and context of such a publication or disclosure must be obtained

Prepared for: Prepared by:

London Borough of Newhan Newham Dockside 1000 Dockside Road London E16 2QU Pell Frischmann 5 Manchester Sq. London W1U 3PD





Pell Frischmann

CONTENTS

1.	INTR 1.1 1.2	SODUCTIONSCOPE OF THE REPORTGLOSSARY OF TERMS	. 1
2.	DES 2.1 2.2	IGN BRIEFOBJECTIVES AND KEY PARAMETERSBACKGROUND STUDIES	. 3
3.	EXIS 3.1 3.2	TING CONSTRAINTSOPERATIONAL EXPERIENCESKEY CHALLENGES	. 4
4.	PRO 4.1 4.2	POSED RELOCATION SYSTEMS KEY CRITERIA	. 6 . 6 . 7 . 7
	4.4 4.5	COST IMPLICATIONS COMPARISON TABLES 4.5.1 Applicability 4.5.2 Site contraints 4.5.3 Invasiveness 4.5.4 Pros and Cons	. 9 10 10 11 12
5.	THE 5.1 5.2	NEXT DESIGN STAGE	14

1. Introduction

1.1 Scope of the report

The scope of this document is to provide a summary of the outcomes of the investigation to establish the feasibility of an alternative solution to the current relocatable seating system that would enable a quicker and lower cost transition between football and athletic modes. The initial study, presented in the Feasibility Study report issued on May 2017, has been expanded in sufficient detail on structural, civil and MEP engineering, to allow the cost consultant to prepare a preliminary costed budgets for each of the proposed technical options and to account for the existing constraints, including potential demolition of the lower concrete tiers and relocation of plant rooms and key utilities.

Therefore, this document has to be read in conjuction with the following reports and sketches:

- A. 13303-PF-ZZ-XX-RP-S-0001 Rev.C "LS Relocatable Seating, Feasibility Study", by Pell Frischmann
- B. 13303-PF-ZZ-XX-RP-S-0003 Draft "Technical Options Comparison Table", by Pell Frischmann
- C. PF-KA-13303S0002 Rev.A "Proposed Relocation Option Permutation" by Pell Frischmann
- D. 1609-50-RPT-01 Isse No.05 "London Stadium, MEP Services Diversions Assessment", by Desco
- E. "London Stadium Relocatable Seating, Cost Model", by Corefive

1.2 Glossary of terms

The terminology listed below is recurrent in this document and in the aforementioned associated reports. For the purposes of this document, the following definitions apply:





Pell Frischmann



2. Design Brief

2.1 Objectives and key parameters

The London Borough of Newham appointed Pell Frischmann to undertake an investigation to establish the feasibility of an alternative solution to the current relocatable seating system that would enable a quicker and lower cost transition between football and athletic modes, to target the following key operational requirements:

- Target transition time **5.43** (per transition)
- Target transition cost s.43 (per transition)

The Capital Expenditure required to achieve the brief's targets has not been defined or limited, and it will be considered by the interested parties in relation to the whole scheme, with due consideration to the time scale of the possible upgrade and to the efficiency of the upgraded transition procedure.

The Feasibility Study was completed in 8 weeks, from the appointment to the submission of the final report.

After a preliminary and introductory site visit on November 15th 2016, a kick-off meeting between Pell Frischmann and the LBN's representative was held on February 3rd 2017, during which the following key aspects of the brief were indicated:

LBN also clarified that the study was not meant to be a review into the current system, even though the current system constraints and operational experiences should be considered to inform a solution.

Pell Frischmann's engineers visited the site on several occasions (08/02/2017, 17/03/2017 and 23/03/2017) and a project workshop with all the involved parties was held at Pell Frischmann premises on March 16th 2017.

2.2 Background Studies

The need for multi-purpose venues is a technical and financial challenge which has been addressed on many occasions and in different locations, and it has been approached and solved in a range of different ways, even though a number of common issues and design criteria can be identified in all the cases we studied.

The analysis of the different situations, requirements, and adopted solutions around the globe provided a valuable knowledge for the development of the feasibility study Pell Frischmann carried out and which is described in this document.



3. Existing Constraints

3.1 Operational experiences

The relocatable seating currently operated in the London Stadium reflects, at least in principle, the original concept design of the redevelopment, although it is not capable of the desired fully automated features.

The lateral East and West stands are moved in segments using air skates and fork-lifts, while this technique is used only on a portion of the North and South stands. All the additional seats, the disabled platforms, the walkways and the rest of the accessory elements are demountable and stored outside the venue when not needed. Their installation requires transport to site, partial assembly on the pitch side, and lifting into position using mobile cranes.

The retractable portion of the stands is built with aluminium modular components, which are used also to support the additional seats. Walkways, on the contrary, use scaffolding-type elements, producing on site a mix between two different systems. The number of elements used to assemble the demountable portions is relevant, and each element requires to be manually bolted to the adjacent ones. In addition, there is a number of bespoke elements to complete the finishing.

The retractable stands were designed to be moved using low pressure wheels and slide on channels recessed into the ground, using a hydraulic system. The system was tested off site in standard theoretical conditions, but proved itself inefficient when applied on the stadium premises, mainly due to the combination between the lack of directional control of the unit in transition and the uneven surface of the track. It has been replaced with air skates, to lift the single module, and fork-lifts to move it into position.

All these factors added complexity to the transition procedure and the logistics associated, yielding to longer than expected transition periods and to the consequent combination of increased transitions costs, due compensations and loss of revenue.

3.2 Key challenges





Pell Frischmann




4. Proposed Relocation Systems

4.1 Key Criteria




4.2 Proposed Options


4.2.1 **s.43**






4.2.3 s.43





Pell Frischmann



4.5 Comparison Tables



4.5.1 Applicability



Table 4.5.1 s.43

4.5.2 Site contraints



Table 4.5.2 s.43

4.5.3 Invasiveness





Table 4.5.3 s.43

4.5.4 Pros and Cons



5. The next design stage

5.1 Reccommended actions



5.2 Suggested Programme

The feasibility study should be followed by a concept design of the different options, to evaluate the best solution for the London Stadium.

The chosen preferred selected solution will be developed into detail and technical design, with regular reviews from all the parties involved, and the aid of field tests to experiment the feasibility of each elements in the context of the specific venue. The outcome of the field tests may require design rethinking or amendments, so finalizing the design in all aspects can take longer than usual and therefore appropriate time resources should be allocated for the design process.

Depending on the solution chosen, phased construction can be coordinated with the football season, minimizing the time during which the venue is not available to host events.

