

Certificate of Test and Inspection



Date of test **09 March 2016**
 Next test date 09 February 2017

Customer **(Olympic Park)**

Site address Aquatics Centre
 Queen Elizabeth Olympic Park
 Stratford
 London
 E20 2ST

PASSED

This system is of a serviceable working condition

Tested by ~~XXXXXXXXXX~~

Equipment TS004

Air Termination Network

Material: Metallic Roof Utilised
 Insulation: N/A
 Fittings: N/A
 Roof type: Pitched

Down Conductor Network

Material: Steel Column Utilised
 Insulation: N/A
 Fittings: N/A
 Structure height: 20 metres

Page 1 of 1

Test point	Ohms	Comments	Ground type	Pit type	Electrode type	Test clamp type	Label	Test method	Ground condition
E1	59.60	Satisfactory (Reference Earth)	Gravel	Plastic	16mm C/B	'A' Clamp	Yes	Dead from pit	Damp
E2	66.30	Satisfactory (Reference Earth)	Gravel	Plastic	16mm C/B	'A' Clamp	Yes	Dead from pit	Damp